

WI

West Islip Public Schools

Bernadette M. Burns
Superintendent of Schools

James Bosse
Director of Buildings and Grounds

Buildings & Grounds Committee Meeting Agenda

Date: September 6, 2016
Time: 7:45 p.m.
Location: District Office Board Room

Members in attendance: R. Ulrich, B. Burns, W. Duffy, J. Bosse
Others in attendance: S. Gellar, R. Maginniss
Members absent: S. Brady, K. O'Connor

1. *Bond projects*

- a. The Paul J. Bellew and Manetuck roofs are complete, and the flashing and trim should be done by the third and fourth weeks of September, respectively.
- b. The playground equipment at Bellew and Manetuck will be installed within the next two to three weeks, and the safety surfacing will follow. All other aspects of the playground areas are complete (basketball court, etc.)

2. *Westbrook sprinkler installation*

In the South Shore Children's Center, the contractor has completed the pipe installation in four classrooms in the north hallway, one additional classroom and the bathroom. Work in the library is in progress. Classes are transitioning to other spaces as the work requires. In the Divine Rhythms area, work should begin in the cafeteria shortly, as will exterior trenching and pipework.

3. *Lead testing*

More than half of the questionable locations have been addressed, including all drinking fountains and most classroom faucets districtwide. "Temporarily out of order" signs are utilized where necessary. All fixtures will be remedied by the end of the month.

4. *Bayview vehicle accident*

The repair to the Bayview brick wall is complete, and an insurance claim is in progress.

5. *Permits*

To date, organizations applying for permits have been responsive in providing necessary paperwork to document nonprofit/not-for-profit status. Mr. Bosse's office will provide a list of for-profit organizations requesting facility use for the next committee meeting.

The meeting adjourned at 8:26 p.m.